

DATE: September 13, 2016

TO: Tim Greenwell, Principal

SUBJECT: Liberty ES - IAQ - Remediation Clearance - Room 421

On Monday 9/12, Apex-Titan Air tested the Remediation containment in Room 421. It is typically assumed that indoor spore levels in an area with filtered or air conditioned air, and activity levels associated with schools average below the outdoor levels. Data from the airborne fungi sampling indicated that the total indoor concentration of mold/fungi in Room 421, was 0.1% of the outdoor levels. Utilizing this theory, the indoor concentrations are well within the acceptable guidelines for areas with filtered air or air conditioning. I will contact ARC Remediation to take down the containment this morning. Keith Templin will be out to evaluate the room for the rebuild. If you have any questions, please call me.

Thanks,
Paul

Paul Siddall
Maintenance Energy Auditor (IAQ)
Facility Services
Lewisville ISD
469-446-8882

DATE: August 30, 2016

TO: Tim Greenwell, Principal

SUBJECT: Liberty ES - IAQ - Air Test results and Remediation - Room 421

This is a follow-up to our conversation yesterday. On Wednesday 8/24, Apex-Titan air tested room 421. The mold count in the room was 2.4% of the outside air, which is good. But there was a significant amount of Chaetomium mold spores. On Friday 9/9, ARC Abatement will be doing the remediation in Room 421. Once we get clearance, Projects will do the build back.

If you have any questions, please contact me.
Thanks,
Paul

Paul Siddall
Maintenance Energy Auditor (IAQ)
Facility Services
Lewisville ISD
469-446-8882